



Bruhath Bengaluru Mahanagara Palike.

Yelahanka Satellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

2019-20

Completion report of the work of :		Improvements to roads and drains at AMS layout and Judicial layout in ward no:03 and 04 of Yelahanka Satellite Town Sub Division (Package 02)		
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor		G Venkategowda Bangalore		
3) Time stipulated for completion of work		90 days.		
4) Date of Commencement of Work		20/5/2020		
5) Date of Completion of Work		19/8/2020		
M B No		4660/2016-17		
Page No		465996 to 465997		
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer		Sri Sachin. H. P		
2) Asst. Engineer		Sri Krishnappa		
Estimate Amount / Tender	Amount claimed as per actuals	Excess	Savings	Remarks

- 1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment
- 2 Certified that above work has been executed satisfactorily

AE, Ward No 03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore 19/8/2020

Asst. Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone
BBMP, Bangalore